

Stakeholder Notice

DTB Car Park 2 Extension Project (P2X)

STK-N 1243
Date 9 October 2025



[Weekly Works - Power BI](#)

As part of the Domestic Terminal Car Park Expansion Project, ADCO Constructions will be undertaking Stage 1 works for the relocation of the existing over-height cabinet located near the boom gate and roundabout area. The works involve disconnection and re-routing of existing cabling, installation of new fibre and gate cabling to the new cabinet location, and associated testing and patching activities.

To facilitate these works safely and efficiently, the boom gate and roundabout CCTV system will be temporarily out of service for the duration of the works, from 6:00 AM Saturday, 11 October to 3:00 PM Monday, 13 October 2025. Traffic control measures will be implemented as required to ensure safe vehicle and pedestrian movement throughout the work period.

Location

- **Precinct:** Domestic Terminal P2 Car Park Area
- **Zone:** P2 Boom Gate and Roundabout Area
- **Duration:** From 6:00 AM Saturday, 11 October to 3:00 PM Monday, 13 October 2025.

Scope of Works

The following scope will be undertaken by ADCO in coordination with BAC stakeholders:

- Prestart meeting and toolbox briefing.
- Disconnect and pull back existing cabling to local pit.
- Sort and secure cabling during cabinet relocation.
- Install new fibre cabling to the relocated cabinet position.
- Install gate cabling to the new location.
- Prepare and splice 1 x 12-core fibre at the new fibre optic termination box (FOBOT).
- Test the first 12-core fibre.
- Terminate gate cables onto patch panel.
- Test and identify existing gate cabling (requires Skidata/Parking support to open boom gates).
- Perform patching activities.
- Splice and test the second 12-core fibre.
- Complete final patching and camera cabling installation.
- Conduct full camera testing (Traffic Control will be required during testing).

All activities will be carried out in accordance with BAC safety and operational protocols.

Impacts

The following impacts are expected during the works:

Traffic & Access:

- Boom gate and roundabout CCTV will be offline during the works period.
- Traffic controllers will be in place as required to ensure safe vehicle and pedestrian movement.

Operational Impacts:

- Temporary loss of boom gate automation and CCTV coverage in the affected area.
- Parking and Skidata teams' assistance will be required during testing and gate operation phases.

Noise & Work Hours:

- Minimal noise expected; works scheduled during off-peak hours to minimise operational impact.

Project Contacts

KEY CONTACTS BAC

SNR PM/ Project lead

Karl Skoroszewski

0422 955 048

karl.s@bne.com.au

Project Manager

Xanthe Zacharin

0407 733 818

Xanthe.Zacharin@bne.com.au

Communications Manger

Lauren Kelly

0421 866 863

Lauren.kelly@bne.com.au

KEY CONTACTS ADCO

Project Manager

Brenton Sonogo

0417 878 339

bsonogo@adcoconstruct.com.au

Snr Project Engineer

Zung Pham

0448 872 144

Zpham@adcoconstruct.com.au

Snr Site manager

Enda Conneely

0409 871 074

econneely@adcoconstruct.com.au

**Airport Duty Manager contactable 24/7,
07 3406 3171**